



ID	Task Name	Start	Finish
1	Project	Thu 4/30/15	Thu 8/27/15
2	Email approving SRC to bill labor used prior to NTP	Thu 4/30/15	Thu 4/30/15
3	PO/NTP & Signed SOW received	Tue 5/5/15	Tue 5/5/15
4	Initiation	Fri 5/1/15	Mon 5/18/15
20	Pre-install	Thu 5/7/15	Fri 7/17/15
21	Change Project Stage to Preinstall	Wed 5/13/15	Wed 5/13/15
22	Equipment	Mon 5/11/15	Fri 6/19/15
28	Travel Booked	Mon 6/1/15	Mon 6/1/15
30	CAD Complete	Thu 5/7/15	Thu 6/11/15
31	Schedule CAD Review Meeting with Customer	Fri 5/8/15	Fri 5/8/15
32	CAD Infrastructure Complete - 202	Mon 5/11/15	Tue 5/12/15
33	CAD Infrastructure Complete - 203	Mon 5/18/15	Tue 5/19/15
34	CAD Infrastructure Complete - remaining classrooms	Mon 5/25/15	Tue 5/26/15
35	CAD Infrastructure Complete - EOC	Fri 6/5/15	Thu 6/11/15
36	CAD Schematics Complete - 202	Thu 5/7/15	Fri 5/8/15
37	CAD Schematics Complete - 203	Wed 5/13/15	Fri 5/15/15
38	CAD Schematics Complete - remaining classrooms	Wed 5/20/15	Fri 5/22/15
39	CAD Schematics Complete - EOC	Wed 5/27/15	Thu 6/4/15
40	Review CAD with Customer	Thu 6/11/15	Thu 6/11/15
41	Send Final CAD to Customer and Programmer	Fri 6/5/15	Fri 6/5/15
42	Customer Signoff on CAD	Mon 6/8/15	Wed 6/10/15
43	Control Programming Complete	Fri 5/8/15	Fri 7/17/15
44	Schedule Requirements and Screen Shot Mtgs with Customer	Fri 5/8/15	Fri 5/8/15
45	Draft Programming Requirements	Mon 5/11/15	Wed 5/13/15
46	Review Project	Mon 5/11/15	Mon 5/11/15
47	PGM Review with Customer Complete	Thu 5/14/15	Thu 5/14/15
48	Update PGM Requirements & Send to PM	Fri 5/15/15	Fri 5/15/15
49	Customer Signoff on PGM Requirements	Mon 5/18/15	Wed 5/20/15
50	Screenshot Completed and sent to Josiah	Thu 5/21/15	Tue 5/26/15
51	Draft Screenshot Document	Wed 5/27/15	Wed 5/27/15
52	Screen Shot Review with Customer Complete	Wed 5/27/15	Wed 5/27/15
53	Update Screen Shots and Send to PM	Thu 5/28/15	Thu 5/28/15
54	Customer Signoff on Screen Shots	Fri 5/29/15	Tue 6/2/15
55	Customized Commissioning Checklist	Tue 6/9/15	Wed 6/10/15
56	Beta Programming Complete - 202	Fri 6/5/15	Wed 6/10/15
57	Beta Programming Complete - 203	Thu 6/11/15	Tue 6/23/15
58	Beta Programming Complete - remaining classrooms	Wed 6/24/15	Wed 7/1/15
59	Beta Programming Complete - EOC	Thu 7/2/15	Fri 7/17/15
60	Audio Programming Complete	Wed 6/10/15	Fri 7/17/15
65	Create Tech Folder & Notify Team Leads	Mon 6/22/15	Mon 6/22/15
66	Setup Internal Project Review Mtg (PMA, Tech, Engineer)	Mon 6/22/15	Mon 6/22/15
67	Internal Project Review Complete	Wed 6/24/15	Wed 6/24/15
68	Install	Fri 6/26/15	Wed 8/19/15
69	Furniture installed - 202	Fri 6/26/15	Fri 6/26/15
70	Furniture installed - 203	Fri 7/3/15	Fri 7/3/15
71	Furniture installed - remaining classrooms	Mon 7/13/15	Mon 7/13/15
72	Furniture installed - EOC	Fri 7/3/15	Fri 7/3/15
73	power and network live - 202	Fri 6/26/15	Fri 6/26/15
74	power and network live - 203	Fri 7/3/15	Fri 7/3/15
75	power and network live - remaining classrooms	Mon 7/13/15	Mon 7/13/15
76	power and network live - EOC	Fri 7/3/15	Fri 7/3/15
77	Install - 202	Mon 6/29/15	Fri 7/3/15
78	Install - 203	Mon 7/6/15	Mon 7/13/15
79	Install - remaining classrooms	Tue 7/14/15	Tue 7/21/15
80	Install - EOC	Mon 7/6/15	Tue 7/28/15
81	Programming Install Support - 202	Thu 7/2/15	Fri 7/3/15
82	Programming Install Support - 203	Thu 7/9/15	Mon 7/13/15
83	Programming Install Support - remaining classrooms	Fri 7/17/15	Tue 7/21/15
84	Programming Install Support - EOC	Wed 7/22/15	Tue 7/28/15
85	Programmer onsite	Mon 7/27/15	Fri 7/31/15
86	Commissioning - contingency	Mon 8/3/15	Wed 8/19/15
87	Customer Training	Wed 7/29/15	Thu 7/30/15
89	Awaiting Acceptance/Post Install	Wed 8/19/15	Wed 8/26/15
124	Transfer to Service	Wed 8/26/15	Thu 8/27/15

